Beaufort County 2006 Sales Tax Projects As of June 30, 2017

	Actual	Anticipated/		US 17	Beaufort	Bluffton	US 278	SC 170	Boundary	SC 802	SC 802 Lady's	SC 802	
	to Date	Encumbered	Status	Widening	Bypass	Parkway	Improvements	Widening	Street⁴	Ribaut Road	Island Drive	Savannah Hwy	Unobligate
evenues													
Sales Tax Revenue ¹	\$ 166,091,956	\$ -		\$ 5,052,430	\$ 937,386	\$ 65,916,621	\$ 19,161,096	\$ 2,000,000	\$ 11,346,115	\$ 928,494	\$ 49,310,856	\$ 10,136,037	\$ 1,302,92
City of Beaufort - Boundary Street (TIF Revenue) ⁴	-	4,083,005		-	-	-	-	-	4,083,005	-	-	-	-
State Grant Revenue - SC 170 (State Infrastructure Bank)	24,900,000	-		-	-	-	-	24,900,000	-	-	-	-	-
Federal Grant Revenue - FEMA	32,674	-		-	-	-	-	-	-	-	-	-	32,6
Federal Grant Revenue - Bluffton Parkway	15,000,000	-		-	-	15,000,000	-	-	-	-	-	-	-
Federal Grant Revenue - Boundary Street	10,211,753	2,423,247		-	-	-	-	-	12,635,000	-	-	-	-
Contribution from Developers	728,280	-		-	-	503,280	225,000	-	-	-	-	-	-
Transfers from Special Revenue Funds (Road Impact Fees)	5,369,243	-		2,000,000	-	1,000,000	-	1,000,000	1,369,243	-	-	-	-
Total Revenues	222,333,906	6,506,252		7,052,430	937,386	82,419,901	19,386,096	27,900,000	29,433,363	928,494	49,310,856	10,136,037	1,335,5
xpenditures & Encumbrances													
Administrative Costs	160,064	-											160,00
Professional Services ²	327,601	159,382											486,9
US 17 Widening	7,052,430	-	complete	7,052,430									, .
Northern Beaufort Bypass	937,386	-	complete	, ,	937,386								
Bluffton Parkway	80,670,133	253,650	complete		,	80,923,783							
US 278 Improvements - William Hilton Parkway	2,963,731	· -	complete			, ,	2,963,731						
US 278 Improvements - Realignment Squire Pope	1,636,140	-	complete				1,636,140						
US 278 Improvements - Widening Simmonsville to SC 170	7,700,513	-	complete				7,700,513						
US 278 Improvements - Frontage Roads, Gatherings to Graves, St. Gregory	6,865,631	21,831	complete				6,887,462						
US 278 Improvements - Street Lighting	164,426	-	complete				164,426						
SC 170 Widening	27,792,989	-	complete					27,792,989					
SC 170 Business Access	-	-	complete					-					
US 21 Boundary Street	1,700,695	-	in progress						1,700,695				
Boundary Street - Parallel Road	746,115	-	in progress						746,115				
Boundary Street - ROW ACQ 170 Realignment	327,809	798,300	in progress						1,126,109				
Boundary Street - ROW ACQ Multiuse Path	207,050	26,000	in progress						233,050				
Boundary Street - ROW ACQ Multiway Blvd	1,504,926	49,800	in progress						1,554,726				
Boundary Street - ROW ACQ CEI	1,997,108	711,690	in progress						2,708,798				
Boundary Street - ROW ACQ Legal (City of Beaufort pymts)	629,226	-	in progress						629,226				
Boundary Street - Construction 170	988,652	1,142,825	in progress						2,131,478				
Boundary Street - Construction Multiuse Path	592,202	380,049	in progress						972,250				
Boundary Street - Construction Multiway Blvd	6,928,593	4,799,039	in progress						11,727,631				
Boundary Street - Parallel Road: ROW ACQ	1,384,518	-	in progress						1,384,518				
Boundary Street - Parallel Road: Construction	2,653,599	1,462,263	in progress						4,115,862				
Boundary Street - Parallel Road: CEI	303,165		in progress						402,905				
SC 802 Ribaut Road	928,494	-	complete							928,494			
SC 802 Lady's Island Drive	49,310,856	-	complete								49,310,856		
SC 802 Savannah Hwy	10,136,037		complete									10,136,037	
Total Expenditures & Encumbrances	216,610,087	9,904,569	-	7,052,430	937,386	80,923,783	19,352,272	27,792,989	29,433,363	928,494	49,310,856	10,136,037	647,0

Note 1: The Sales Tax Revenue in addition to the interest and unrealized gains/losses are netted together for purposes of this financial report.

Note 4: The Boundary Street Project is the City of Beaufort's project with Beaufort County as a partner. See the following page for more details regarding the entire Boundary Street Budget and Expenditures.

The City of Beaufort TIF Revenue has an original appropriation of \$8,223,000 for the entire Boundary Street Redevelopment Project. At the time of this report, the anticipated amount is what is needed to breakeven.

The anticipated amount per this report will continue to increase as the project progresses but will not exceed the original appropriation without proper authorization.

Note 2: The majority of Professional Services expenditures and encumbrances are for Jenkins Island Access Management Engineering.

Note 3: The excess of revenues over expenditures is the anticipated cost to completion for each project based on the council approved budget and known factors at the time of this report.

BOUNDARY STREET AND PARALLEL ROAD BUDGET TO ACTUAL AS OF JUNE 30, 2017

Funding Sources Federal Grant Beaufort County Sales Tax Fund Beaufort County Road Impact Fees City of Beaufort TIF II Total Funding Sources Project Budget BOUNDARY STREET	Original Budget 2012 \$ 12,635,000 11,346,115 300,000 2,912,695 \$ 27,193,810	Budget Amended as of August 20, 2015 \$ 12,635,000 11,346,115 1,369,243 8,223,000 \$ 33,573,358	Budget Amended as of June 30, 2016 \$ 12,635,000	County Actual to Date \$ 10,211,753 9,801,815 - - \$ 20,013,568	County Anticipated/ Encumbered \$ 2,423,247	City Actual to Date \$ 485,039 \$ 485,039	City Anticipated/ Encumbered \$ -	Remaining Budget \$ \$ -
SC 170 Realignment								
ROW	\$ 500,000	\$ 500,000	\$ 500,000	\$ 384,872	\$ 798,300			\$ (683,172)
Construction	3,500,000	2,102,578	2,102,578	988,652	1,113,926			0
Multi Use Path								()
ROW	200,000	200,000	200,000	421,547	26,000			(247,547)
Construction	900,000	972,250	972,250	592,202	380,048			(0)
Multiway Boulevard ROW	3,000,000	3,000,000	2 000 000	1,906,018	49,800			1 044 192
Construction	9,297,000	11,590,447	3,000,000 11,620,904	6,928,593	4,692,311			1,044,182 0
Construction Related Costs	3,237,000	11,390,447	11,020,904	6,484	4,092,311			(6,484)
Duct Bank	2,900,000	_	_	-	_			(0,404)
	_,,,,,,,,,							
Pre-Grant Expenditures	1,700,695	1,700,695	1,700,695	1,700,695	-			-
Construction, Engineering and Inspection (CEI)	1,200,000	2,805,085	2,805,085	1,997,108	807,977			-
Contigency for Utilities	-	2,300,000	2,300,000	-	-	235,922	2,064,078	-
Project Contigency		1,355,099	1,324,642				1,324,642	-
Boundary Street subtotal	23,197,695	26,526,154	26,526,154	14,926,171	7,868,362	235,922	3,388,720	106,979
PARALLEL ROAD								(
ROW	1,300,000	1,300,000	1,300,000	1,384,518	-	249,118		(333,636)
Construction	1,500,000	4,100,000	4,115,862	2,653,599	1,462,263			-
Pre-Grant Expenditures	746,115	746,115	746,115	746,115	_			_
Project Contigency	-	500,000	484,138	-	_		257,481	226,657
Construction, Engineering and Inspection (CEI)	-	401,089	401,089	303,165	97,924			-
Duct Bank	450,000	-	-	-	-	-	-	-
Parallel Road subtotal	3,996,115	7,047,204	7,047,204	5,087,397	1,560,187	249,118	257,481	(106,979)
Total Project Budget	\$ 27,193,810	\$ 33,573,358	\$ 33,573,358	\$ 20,013,568	\$ 9,428,549	\$ 485,039	\$ 3,646,201	\$ 0