Beaufort County Capital Improvement Projects (CIP) February 2012

Project Type & Number	Project Name/Description	Project Cost	Funding Source	Status
Fishing Pier 2959/120225	Huspah Creek Railroad Trestle Emergency Demolition & Removal		CIP Funds	Sealed Quotes Received on Feb 24, 2012.
	Removal of the Railroad Trestle			
	which also includes the Fishing Pier over the Huspah Creek			Construction Completed: TBD
Building 2914/120700	St. Helena Library at Penn Center	\$7,332,403	CIP Funds, Library Impact Fees, USDA Loan & Grant and CDBG Grant	Masonry block work complete. Stucco sample wall complete. Structural wood framing 95% complete. Steel erection 100% complete. Flat surface roofing has begun, 15% complete. HVAC electrical system, above ground plumbing, work started.
	Construction of 23,000 square			
	foot Library with site access road and utilities			Anticipated Completion: Nov 2012
Park 2909/110440	Buckwalter Regional Park Soccer Field #3 Addition Construction of Soccer Field #3, field lighting, sidewalks, parking, landscape.	\$424,695	PALS Impact Fees	Soccer field complete. Lighting complete. Final inspection and turn over scheduled for Feb 28, 2012. Anticipated Completion: Mar 2012
Park	McRiley Multipurpose Athletic Field Lighting		PALS Impact Fees	Electrical Design Underway. Geo testing on field started.
	Installation of Lighting on the Multipurpose Athletic Field			
	Lighting			Anticipated Completion: TBD

Project Type & Number	Project Name/Description	Project Cost	Funding Source	Status
Roads 2906/110129	Dirt Road Paving Improvements Contract #43 (Design Build)	\$1,167,172	TAG Funds	Engineering design is complete except for Stanley Road.
	Engineering design and construction of drainage and roadway improvements to Ballpark Road, Jasmine Hall Road,			Construction started on Middlefield Circle. Asphalt applied to Ballpark Road and Jasmine Hall Road
Roads 2906/110130	Middlefield Circle, Stanley Road Dirt Road Paving Improvements Contract #44 (Design Build)	\$620,376	TAG Funds	Anticipated Completion: Spring 2012 Engineering design is complete.
	Engineering design and construction of drainage and roadway improvements to Fish Haul Road, Jessica Drive, Ned			Construction started on Fish Haul Road. Asphalt applied to Jessica Drive and Ned Court
Roads 2906/110130	Court Dirt Road Paving Improvements for Forman Hill Road	\$491,562	C Funds	Anticipated Completion: Spring 2012 Construction started mid-Feb 2012.
	Drainage and roadway improvements to Forman Hill Road			Anticipated Completion: Fall 2012
Roads 2906/120116	Dirt Road Paving Improvements Contract #45 (Design Build) Engineering design and construction of drainage and roadway improvements to LH Nelson Dr, Salt Creek Dr, W., Rivers Oaks Road, Ferguson Ln,	\$912,158	TAG & C Funds	Request for Proposals received. Award recommendation to be presented to Public Facilities Committee on Feb 28, 2012.
	Gumwood Rd			Anticipated Completion: TBD

Project Type & Number	Project Name/Description	Project Cost	Funding Source	Status
Roads 2906/120117	Dirt Road Paving Improvements Contract #46 (Design Build) Engineering design and construction of drainage and roadway improvements to Halifax Dr, First Coleman Rd, Queens Rd, CeeCee Rd,	\$1,658,752	TAG & C Funds	Request for Proposals received. Award recommendation to be presented to Public Facilities Committee on Feb 28, 2012.
	Inglewood Circle			Anticipated Completion: TBD

Note: LISTING IS FOR CURRENT CAPITAL IMPROVEMENT PROJECTS WITH CONSTRUCTION COST GREATER THAN \$100,000 CIP=Capital Improvement Project C Funds=State Gas Tax Funds CDBG=Community Development Block Grant FAA=Federal Aviation Administration PALS=Parks and Leisure Services TAG Funds=\$10 fee assessed with vehicle property taxes USDA=United States Department of Agriculture