



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Hilton Head Island Airport Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 08/04/2021 - 08/16/2021

Narrative Description of Project:

First Rotation: 08/4/2021 - 08/16/2021. Project improved 9,750 L.F. of drainage system. Bush hogged 8,250 L.F. of channel and 1,500 L.F. around pond. This project consisted of the following areas: Hilton Head Airport (9,750 L.F.)

2022-305 / Hilton Head Island Airport

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.00	\$31.17	\$0.00	\$0.00	\$0.00	\$19.24	\$50.41
CBH / Channel- bushhogged	112.00	\$3,074.88	\$660.28	\$332.65	\$0.00	\$2,001.44	\$6,069.25
HAUL / Hauling	16.00	\$414.06	\$554.24	\$148.20	\$0.00	\$155.84	\$1,272.34
PDBH / Ponds - bushhogged	16.00	\$439.27	\$110.56	\$54.24	\$0.00	\$285.92	\$889.99
Grand Total	145.00	\$3,959.38	\$1,325.08	\$535.09	\$0.00	\$2,462.44	\$8,281.99

Before

During

After

(No Photos Available)

(No Photos Available)

