



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Sheldon Bush Hog

**Activity:** Routine/Preventive Maintenance

**Duration:** 05/18/2021 - 09/01/2021

**Narrative Description of Project:**

First Rotation: 05/18/2021 - 09/01/2021 Project improved 77,028 L.F. of drainage system. Bush hogged 70,378 L.F. of channel and 6,650 L.F. of roadside ditch. This project consisted of the following areas: Mitchell Road (8,815 L.F.), Paige Point Bluff (574 L.F.), Priester Road (1,461 L.F.), Robinson Hill Road (2,216 L.F.), Johnson Road (3,232 L.F.), Sheldon Drop Off Center (641 L.F.), Archie Sumpter Road (1,520 L.F.), Cuthbert Farm Road (827 L.F.), George Williams Lane (2,826 L.F.), William Campbell Lane (1,640 L.F.), Fire Station Lane (423 L.F.), Huspah Drive (3,169 L.F.), Huspah Court S (1,348 L.F.), Huspah Court N (964 L.F.), Bailey Road (4,699 L.F.), Nix Road (1,175 L.F.), Prescott Road (2,086 L.F.), African Baptist Church Road (2,973 L.F.), Dash Road (1,216 L.F.), Horse Tail Road (1,412 L.F.), Booker T Washington Circle (1,795 L.F.), Albertha Fields Circle (8,655 L.F.), Big Estate Road 1,822 L.F., Gray Road (4,484 L.F.), Big Estate Circle (2,296 L.F.), Swallowtail Lane (2,242 L.F.), Newberry Circle (639 L.F.), Joseph Lane (1,244 L.F.), Twickenham Plantation Road (9,953 L.F.), and Jenkins Road (681 L.F.).

**2022-303 / Sheldon Bush Hog**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	3.00	\$98.22	\$0.00	\$0.00	\$0.00	\$60.63	\$158.85
CBH / Channel- bushhogged	799.00	\$19,802.68	\$8,572.00	\$2,030.13	\$0.00	\$13,067.06	\$43,471.87
CCO / Channel - cleaned out	16.00	\$337.09	\$156.80	\$27.61	\$0.00	\$295.52	\$817.02
HAUL / Hauling	2.00	\$63.12	\$69.28	\$12.35	\$0.00	\$38.96	\$183.71
RDBH / Roadside ditch - bushhogged	80.00	\$2,279.02	\$875.50	\$188.06	\$0.00	\$1,477.60	\$4,820.18
<b>Grand Total</b>	<b>900.00</b>	<b>\$22,580.12</b>	<b>\$9,673.58</b>	<b>\$2,258.15</b>	<b>\$0.00</b>	<b>\$14,939.77</b>	<b>\$49,451.62</b>

**Before**



**During**



**After**

