



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: William Jenkins Road

Activity: Routine/Preventive Maintenance

Duration: 04/28/2022 - 05/11/2022

Narrative Description of Project:

Project improved 1,728 L.F. of drainage system. Cleaned out 1,728 L.F. of roadside ditch.

2022-555 / William Jenkins Road

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Cost	Total Cost
AUDIT / Audit Project	1.00	\$32.74	\$0.00	\$0.00	\$0.00	\$20.21	\$52.95
HAUL / Hauling	32.00	\$853.93	\$457.44	\$277.47	\$0.00	\$527.12	\$2,115.96
RSDCL / Roadside Ditch - Cleanout	48.00	\$1,523.90	\$219.36	\$340.62	\$0.00	\$940.68	\$3,024.56
SG / Shoot Grade	16.00	\$418.48	\$34.80	\$23.45	\$0.00	\$258.32	\$735.05
UTLOC / Utility locates	1.00	\$43.38	\$4.35	\$0.00	\$0.00	\$26.78	\$74.51
Grand Total	98.00	\$2,872.43	\$715.95	\$641.54	\$0.00	\$1,773.11	\$6,003.03

Before



During



After



Project: William Jenkins Road

Activity: Routine/
Preventive
Maintenance

Project #:
2022-555














Township/SW Dist:
St Helena Island/8

Completed:
May 2022



Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 55 110 220 330 440
Feet

1 inch = 330 feet

Prepared By: BC Stormwater Management Utility

Date Print: 11/16/22

File: C:\project summaries map\William Jenkins RD_2022-555