

Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: William Jenkins Road

Narrative Description of Project:

Activity: Routine/Preventive Maintenance

Duration: 1/28/16 - 3/3/16

Project improved 1,775 L.F. of drainage system. Cleaned out 1,725 L.F. of roadside ditch. Replaced (3) driveway pipes and 24 L.F. of roadside pipe. Jetted (1) crossline pipe, (1) access pipe, (3) driveway pipes and 50 L.F. of roadside pipe. Hydroseeded for erosion control.

2016-588 / William Jenkins Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CCO / Channel - cleaned out	20.0	\$464.00	\$0.00 \$118.55	\$0.00 \$23.62	\$0.00	\$307.20	\$18.30
DPINS / Driveway Pipe - Installed	20.0	\$474.85	\$117.42	\$261.30	\$0.00	\$300.15	\$1,153.72
DPJT / Driveway Pipe - Jetted	10.0	\$228.80	\$43.40	\$30.10	\$0.00	\$148.50	\$450.80
HAUL / Hauling	107.0	\$2,383.50	\$854.93	\$1,094.73	\$0.00	\$1,542.94	\$5,876.10
HYDR / Hydroseeding	9.0	\$186.72	\$23.06	\$104.43	\$0.00	\$116.64	\$430.85
ONJV / Onsite Job Visit	22.0	\$813.62	\$78.36	\$46.86	\$0.00	\$582.80	\$1,521.64
RSDCL / Roadside Ditch - Cleanout	163.0	\$3,720.49	\$760.66	\$616.40	\$0.00	\$2,387.05	\$7,484.60
TC / Traffic Control - Jobsite	28.0	\$574.70	\$24.78	\$7.10	\$0.00	\$357.63	\$964.21
UTLOC / Utility locates	25.5	\$521.05	\$35.40	\$39.39	\$0.00	\$327.16	\$923.00
2016-588 / William Jenkins Road	405.0	\$9,379.48	\$2,056.56	\$2,223.93	\$0.00	\$6,076.69	\$19,736.66
Sub Total							
Grand Total	405.0	\$9,379.48	\$2,056.56	\$2,223.93	\$0.00	\$6,076.69	\$19,736.66







Cleaned out 535 LF of roadside ditch. Replaced (3) driveway pipes. Hydroseeded for erosion control.


Cleaned out 1,190 LF of roadside ditch. Jetted (1) crossline pipe, (1) access pipe, (3) driveway pipes and 50 LF of roadside pipe. Hydroseeded for erosion control. Project: William Jenkins Road

Activity: Routine/ Preventive Maintenance

Project #: 2016-588

Township/SW Dist: St. Helena Island/8

Completed: March 2016



0 40 80 160 240 320 Feet

1 inch = 170 feet

Prepared By: BC Stormwater Management Utility Date Print:07/20/16 File:C:\project summaries map/William Jenkins Road_2016-588