

## **Beaufort County Public Works** Stormwater Infrastructure

Project Summary

Project Summary: Major Road

**Activity:** Routine/Preventive Maintenance

## Narrative Description of Project:

**Duration:** 7/28/16 - 8/10/16

Project improved 2,971 L.F. of drainage system. Cleaned out (1) catch basin and 2,897 L.F. of roadside ditch. Jetted (1) access pipe, (2) crossline pipes, (7) driveway pipes and 74 L.F. of roadside pipe. Hydroseeded for erosion control.

2017-509 / Major Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
CLPJT / Crossline Pipe - Jetted	20.0	\$445.60	\$86.80	\$72.48	\$0.00	\$286.80	\$891.68
HAUL / Hauling	40.0	\$915.40	\$333.90	\$186.62	\$0.00	\$576.80	\$2,012.72
HYDR / Hydroseeding	12.0	\$264.45	\$34.04	\$240.42	\$0.00	\$169.11	\$708.02
RSDCL / Roadside Ditch - Cleanout UTLOC / Utility locates	140.0 0.5	\$3,256.78 \$12.35	\$773.86 \$0.00	\$126.12 \$0.00	\$0.00 \$0.00	\$1,928.70 \$6.62	\$6,085.46 \$18.97
2017-509 / Major Road	213.0	\$4,906.32	\$1,228.60	\$625.64	\$0.00	\$2,974.64	\$9,735.20
Sub Total							
Grand Total	213.0	\$4,906.32	\$1,228.60	\$625.64	\$0.00	\$2,974.64	\$9,735.20









