

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: New Orleans Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Feb-16

Project improved 393 L.F. of drainage system. Cleaned out 393 L.F. of roadside ditch. Jetted (2) crossline pipes and (5) driveway pipes. Hydroseeded for erosion control..

2016-587 / New Orleans Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
	Hours	Cost	Cost	Cost	Cost	Laboi	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CLPJT / Crossline Pipe - Jetted	20.0	\$457.60	\$86.80	\$62.89	\$0.00	\$297.00	\$904.29
DPJT / Driveway Pipe - Jetted	20.0	\$457.60	\$86.80	\$69.34	\$0.00	\$297.00	\$910.74
HAUL / Hauling	40.0	\$890.80	\$319.60	\$160.88	\$0.00	\$576.80	\$1,948.08
HYDR / Hydroseeding	8.0	\$166.12	\$19.52	\$32.59	\$0.00	\$104.14	\$322.37
LM / Loading Materials	50.0	\$1,043.80	\$65.81	\$12.16	\$0.00	\$655.10	\$1,776.87
ONJV / Onsite Job Visit	6.0	\$227.92	\$21.40	\$16.72	\$0.00	\$165.80	\$431.84
PP / Project Preparation	40.0	\$830.60	\$35.40	\$15.20	\$0.00	\$520.70	\$1,401.90
RSDCL / Roadside Ditch - Cleanout	100.0	\$2,087.60	\$314.08	\$49.41	\$0.00	\$1,310.20	\$3,761.29
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2016-587 / New Orleans Road Sub Total	285.0	\$6,186.14	\$949.41	\$419.18	\$0.00	\$3,939.97	\$11,494.69
Grand Total	285.0	\$6,186.14	\$949.41	\$419.18	\$0.00	\$3,939.97	\$11,494.69
Granu rotai	285.0	\$0,180.14	\$349.41	\$419.18	\$0.00	\$5,559.9 <i>/</i>	\$11,494.69







