

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Burton Wells Complex

Activity: Pond Maintenance

Narrative Description of Project:

Duration: 11/19/15 - 11/23/15

Project improved 10 L.F. of drainage system. Dewatered pond to safe elevation. Grubbed and cleared perimeter of pond. Repaired weir. Replaced 10 L.F. of channel pipe. Hydroseeded for erosion control.

2016-561 / Burton Wells Complex	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
DWP / Dewatered Pond	42.0	\$958.97	\$69.35	\$10.86	\$0.00	\$597.60	\$1,636.78
HAUL / Hauling	66.5	\$1,506.66	\$429.19	\$350.27	\$0.00	\$969.38	\$3,255.49
HYDR / Hydroseeding	73.0	\$1,639.83	\$353.54	\$499.31	\$0.00	\$1,032.81	\$3,525.49
ONJV / Onsite Job Visit PGC / Pond - Grubb and Clear	46.0 40.0	\$1,516.19 \$913.20	\$163.24 \$194.44	\$25.50 \$103.47	\$0.00 \$0.00	\$967.15 \$567.90	\$2,672.08 \$1,779.01
PI / Project Inspection PRRECON / Project Reconnaissance	1.0 3.0	\$45.60 \$92.25	\$3.62 \$10.62	\$1.70 \$1.70	\$0.00 \$0.00	\$33.96 \$54.69	\$84.88 \$159.26
RMTRW / Remove trees - Workshelf SC / Sediment Control WDR / Wash down road	15.0 6.0 10.0	\$340.20 \$137.31 \$222.80	\$60.10 \$10.62 \$43.40	\$281.20 \$3.62 \$10.22	\$0.00 \$0.00 \$0.00	\$219.75 \$89.10 \$143.40	\$901.25 \$240.65 \$419.82
2016-561 / Burton Wells Complex Sub Total	303.0	\$7,384.75	\$1,338.12	\$1,287.84	\$0.00	\$4,682.35	\$14,693.06
Grand Total	303.0	\$7,384.75	\$1,338.12	\$1,287.84	\$0.00	\$4,682.35	\$14,693.06







