

**Project Summary:** Joe Frazier Road Channel **Activity:** Routine/Preventive Maintenance

**Duration:** 12/20/2022 - 02/09/2023

## **Narrative Description of Project:**

Project improved 450 L.F. of drainage system. Grubbed and cleared 450 L.F. of workshelf and cleaned out 450 L.F. of channel ditch. Installed (1) access pipe, (1) bleeder pipe, rip rap and hydroseeded for erosion control.

2023-583 / Joe Frazier Road Channel	Labor	Labor	<b>Equipment</b>	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Cost	Cost
APINS / Access pipe - installed	24.00	\$758.01	\$125.38	\$501.09	\$0.00	\$467.92	\$1,852.41
AUDIT / Audit Project	4.00	\$130.96	\$0.00	\$0.00	\$0.00	\$80.84	\$211.80
CCO / Channel - cleaned out	16.00	\$546.76	\$66.92	\$248.86	\$0.00	\$337.52	\$1,200.07
DEBREM / Debris Removal - Jobsite	88.00	\$2,820.80	\$555.61	\$151.83	\$0.00	\$1,741.28	\$5,269.52
HAUL / Hauling	51.00	\$1,761.53	\$972.06	\$2,204.50	\$0.00	\$1,087.32	\$6,025.40
HYDR / Hydroseeding	8.00	\$273.38	\$58.22	\$437.28	\$0.00	\$168.76	\$937.64
ONJV / Onsite Job Visit	69.00	\$3,371.13	\$300.15	\$109.41	\$0.00	\$2,029.53	\$5,810.22
PA / Project Assit	24.00	\$607.20	\$104.40	\$60.50	\$0.00	\$374.88	\$1,146.98
WSGRB / Workshelf - Grubbed	136.00	\$4,245.74	\$904.20	\$335.60	\$0.00	\$2,620.88	\$8,106.42
WSL / Workshelf - Level	48.00	\$1,261.83	\$162.86	\$182.10	\$0.00	\$416.40	\$2,023.19
Grand Total	468.00	\$15,777.34	\$3,249.80	\$4,231.17	\$0.00	\$9,325.33	\$32,583.65

**Before** 

(No Picture Available)





