



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Hunter Road and Cardinal Road

Activity: Routine/Preventive Maintenance

Duration: 08/18/2023 - 09/20/2023

Narrative Description of Project:

Project improved 1,751 L.F. of drainage system. Cleaned out 1,518 L.F. of roadside ditch and replaced 233 L.F. of roadside pipe. Jetted (1) driveway pipe and hydroseeded for erosion control.

2024-504 / Hunter Road and Cardinal Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Cost	Total Cost
ASI / Asphalt Installation	56.00	\$1,788.43	\$635.42	\$0.00	\$0.00	\$951.44	\$3,375.29
AUDIT / Audit Project	5.00	\$180.55	\$0.00	\$0.00	\$0.00	\$111.94	\$292.49
COMP / Compile Project	24.00	\$708.13	\$134.48	\$0.00	\$0.00	\$437.12	\$1,279.73
HAUL / Hauling	233.00	\$7,441.28	\$16,929.77	\$1,746.59	\$0.00	\$4,288.26	\$30,405.90
HYDR / Hydroseeding	16.00	\$493.91	\$244.66	\$1,791.73	\$0.00	\$327.92	\$2,858.22
ONJV / Onsite Job Visit	64.00	\$2,572.41	\$752.00	\$0.00	\$0.00	\$1,588.00	\$4,912.41
PP / Project Preparation	16.00	\$431.05	\$307.49	\$0.00	\$0.00	\$266.08	\$1,004.62
PURCH / Purchase supplies	0.00	\$0.00	\$0.00	\$0.00	\$567.00	\$0.00	\$567.00
RSDCL / Roadside Ditch - Cleanout	112.00	\$3,264.95	\$1,595.12	\$0.00	\$0.00	\$1,557.92	\$6,417.99
RSPJ / Roadside Pipe - Jetted	24.00	\$678.09	\$622.32	\$0.00	\$0.00	\$266.08	\$1,566.49
RSPR / Roadside Pipe - Replaced	120.00	\$3,712.33	\$1,869.71	\$1,691.68	\$0.00	\$2,291.56	\$9,565.28
SD / Soft Digging	16.00	\$482.40	\$622.32	\$7.00	\$0.00	\$145.28	\$1,257.00
TRAFCTRL / Traffic Control	104.00	\$3,010.78	\$1,327.76	\$0.00	\$0.00	\$1,858.40	\$6,196.94
UTLOC / Utilitv locates	1.50	\$48.83	\$0.00	\$0.00	\$0.00	\$30.14	\$78.96
Grand Total	791.50	\$24,813.12	\$25,041.05	\$5,237.00	\$567.00	\$14,120.14	\$69,778.31

Before



During



After





Project: ToHHI-
Hunter Road and
Cardinal Road

Activity: Routine/
Preventive
Maintenance














Project #:
2024-504

Township/SW Dist:
Hilton Head Island/3

Completed:
September 2023

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe



1 inch = 130 feet

Prepared By: BC Stormwater Management Utility

Date Print: 11/07/23

File: C:\project summaries map\ToHHI- Hunter Road and Cardinal Road_2024-504