

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: McTeer/Sea Pines Drive

Activity: Routine/Preventive Maintenance

Duration: 11/30/2022 - 09/08/2023

Narrative Description of Project:

Project improved 686 L.F. of drainage system. Grubbed and cleared 185 L.F. of workshelf and 262 L.F. of roadside ditch. Constructed 185 L.F. of channel and 262 L.F. of roadside ditch. Installed 54 L.F. of channel pipe, (1) access pipe and (2) access gates. Installed rip rap basins and hydroseeded for erosion control.

2023-543 / Mcteer/Sea Pines Drive	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Cost	Cost
ADS / Administrative Support	2.50	\$134.90	\$10.88	\$0.00	\$0.00	\$83.28	\$229.05
AGI / Access Gate - Installed	32.00	\$1,053.23	\$1,225.82	\$674.37	\$0.00	\$650.12	\$3,603.54
APINS / Access pipe - installed	16.00	\$563.11	\$799.22	\$399.39	\$0.00	\$347.60	\$2,109.32
AUDIT / Audit Project	10.00	\$416.20	\$0.00	\$0.00	\$0.00	\$208.20	\$624.40
BKFILL / Back Fill	32.00	\$1,126.22	\$457.20	\$0.00	\$0.00	\$695.20	\$2,278.62
CCON / Channel - constructed	16.00	\$563.11	\$1,299.02	\$0.00	\$0.00	\$347.60	\$2,209.73
CGRB / Channel - grubbed	40.00	\$978.51	\$34.80	\$26.30	\$0.00	\$540.72	\$1,580.33
CPI / Channel Pipe - Installation	32.00	\$1,007.03	\$924.76	\$364.67	\$0.00	\$621.60	\$2,918.06
EQRENT / Equiment Rental	0.00	\$0.00	\$0.00	\$0.00	\$407.02	\$0.00	\$407.02
GACA / Grubbed and Cleared	80.00	\$2,753.97	\$952.01	\$219.72	\$0.00	\$1,699.96	\$5,625.66
GDT / Grind and dispose of trees	24.00	\$771.67	\$533.94	\$0.00	\$0.00	\$476.32	\$1,781.93
HAUL / Hauling	304.00	\$10,227.17	\$14,631.03	\$9,658.53	\$0.00	\$6,317.29	\$40,834.02
HYDR / Hydroseeding	12.00	\$385.84	\$173.41	\$792.77	\$0.00	\$238.16	\$1,590.18
LM / Loading Materials	112.00	\$3,641.28	\$1,271.34	\$288.32	\$0.00	\$2,247.64	\$7,448.58
LR / Level Road	16.00	\$563.11	\$212.44	\$0.00	\$0.00	\$347.60	\$1,123.15

Continued on the next page

2023-543 / Mcteer/Sea Pines Drive cont'd	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
ONJV / Onsite Job Visit	136.00	\$6,326.26	\$1,653.92	\$79.34	\$0.00	\$3,282.84	\$11,342.36
PL / Project Layout	16.00	\$563.11	\$720.52	\$5.28	\$0.00	\$347.60	\$1,636.51
PP / Project Preparation	8.00	\$281.56	\$17.40	\$44.56	\$0.00	\$173.80	\$517.32
RDCON / Roadside ditch - constructed	48.00	\$1,652.27	\$1,327.94	\$0.00	\$0.00	\$1,019.92	\$4,000.13
RMTRD / Remove trees - Ditch	24.00	\$701.69	\$69.60	\$160.89	\$0.00	\$433.12	\$1,365.30
RRI / Rip Rap - Installed	40.50	\$1,417.59	\$865.60	\$0.00	\$0.00	\$875.06	\$3,158.24
STAGING / Staging Materials/Equipment	48.00	\$1,510.10	\$630.12	\$13.90	\$0.00	\$932.12	\$3,086.24
UC / Utility Coordination	2.50	\$81.38	\$8.70	\$8.10	\$0.00	\$50.23	\$148.40
UTLOC / Utility locates	6.50	\$266.60	\$26.10	\$15.49	\$0.00	\$10.05	\$318.23
WSGRB / Workshelf - Grubbed	8.00	\$333.76	\$889.36	\$72.47	\$0.00	\$0.00	\$1,295.59
Grand Total	1,066.00	\$37,319.66	\$28,735.13	\$12,824.10	\$407.02	\$21,946.01	\$101,231.92

Before During After









