



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
Project Summary

**Project Summary:** Port Royal Island Bush Hog

**Activity:** Routine/Preventive Maintenance

**Duration:** 02/02/2022 - 06/30/2022

**Narrative Description of Project:**

Second Rotation: 02/02/2022 - 06/30/2022 Project improved 78,553 L.F. of drainage system. Bush hogged 71,836 L.F. of channel and 6,717 L.F. of roadside ditch. This project consisted of the following areas: Marina Blvd (923 L.F.), Shell Point Recreational Park (368 L.F.), Hamrick Drive (1,036 L.F.), LH Nelson Drive (5,249 L.F.), Cleveland Drive (557 L.F), St Pauls Church Road (4,880 L.F), Shanklin Road (1,245 L.F), Quarter Horse Road (954 L.F), East Coast Marina (673 L.F), Providence Road (3,754 L.F), Josphine Drive (683 L.F), Chesterfield Drive (263 L.F), Walker Circle (1,200 L.F), Broad River Blvd (2,103 L.F), County Shed Road (1,048 L.F), Ihly Farm Road (36,526 L.F), Green Leaf Road (391 L.F), Poppy Hill Road (4,839 L.F), Broad River Drive (94 L.F), Jefferson Drive (1,320 L.F), Hale Drive (3,473 L.F), Hunan Drive (250 L.F), Clydesdale Circle (3,421 L.F), Pny Avenue (230 L.F), Elderberry Road (187 L.F), Rice Road (1,482 L.F), Vaux Road (412 L.F), Donaldson Camp Road (212 L.F), and Sammie Lane (780 L.F).

**2022-301A / Port Royal Island Bush Hog**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	3.00	\$98.22	\$0.00	\$0.00	\$0.00	\$60.63	\$158.85
BUSHGEN / Bush Hog - General	16.00	\$457.20	\$34.80	\$75.52	\$0.00	\$174.96	\$742.48
CBH / Channel- bushhogged	802.00	\$21,884.20	\$9,736.29	\$2,791.16	\$0.00	\$13,744.23	\$48,155.88
CCO / Channel - cleaned out	16.00	\$548.60	\$222.48	\$43.83	\$0.00	\$338.64	\$1,153.55
RDBH / Roadside ditch - bushhogged	54.00	\$1,390.60	\$700.90	\$163.48	\$0.00	\$907.85	\$3,162.83
STBY / Stand By	24.00	\$704.12	\$69.60	\$35.85	\$0.00	\$434.64	\$1,244.21
<b>Grand Total</b>	<b>915.00</b>	<b>\$25,082.93</b>	<b>\$10,764.07</b>	<b>\$3,109.84</b>	<b>\$0.00</b>	<b>\$15,660.95</b>	<b>\$54,617.79</b>

**(No Pictures Available)**