



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Lady's Island Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 05/03/2022 - 04/18/2023

Narrative Description of Project:

First Rotation: 05/03/2022 - 04/18/2023. Project improved 48,507 L.F. of drainage system. Bush hogged 37,444 L.F. of channel and 11,063 L.F. of roadside ditch. This project consisted of the following areas: Airport Circle (8,332 L.F.), Eustis Landing Road (1,910 L.F.), Peache Hill Circle (452 L.F.), Ann Fripp (2,080 L.F.), White Sands Circle (2,500 L.F.), Halifax Dive (12, 936 L.F.), Shiney Road (900 L.F.), Luther Warren Drive (1,065 L.F.), Ladson Road (1,250 L.F.), Seaside Road (1,606 L.F.), Folly Road (2,054 L.F.), Simmons Road (3,283 L.F.), John Fripp Circle (762 L.F.), Nathan Pope Road (4,902 L.F.), Langford Road (670 L.F.), Cee Cee Road (1,678 L.F.), Bible Camp Road (4,082 L.F.), Old Polowana Road (1,150 L.F.), Penn Center Road (500 L.F.), Polowana Road (2,000 L.F.), James Grant Road (1,600 L.F.), Mattis Drive (745 L.F.), Beautyberry Lane (2,250 L.F.), Chowan Creek Bluff (1,230 L.F.), Faculty Drive (1,654 L.F.), Alumni Road (2,058 L.F.), Shorts Landing Road (916 L.F.), Gum Tree Lane (300 L.F.), Honeysuckle Lane (900 L.F.), Token Lane (1,091 L.F.), Lucy Creek Drive (145 L.F.), Braeburn Lane (1,310 L.F.), Thomas Sumter Street (2,880 L.F.), Francis Marion Circle (528 L.F.), Jasper Lane (1,928 L.F.), Wade Hampton Drive (1,616 L.F.), Sams Point Road (1,865 L.F.), Brickyard Point Road N (1,066 L.F.), Johnson Landing Road (300 L.F.), Pleasant Point Road (560 L.F.), and Deveaux Hill Road (1,066 L.F.).

2023-302 / Lady's Island Bush Hog

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	5.00	\$168.65	\$0.00	\$0.00	\$0.00	\$104.10	\$272.75
BUSH / Bush Hogged	8.00	\$320.24	\$0.00	\$27.50	\$0.00	\$197.68	\$545.42
BUSHRD / Bushhog Roadsides	32.00	\$1,079.40	\$540.92	\$148.62	\$0.00	\$569.84	\$2,338.78
CBH / Channel- bushhogged	596.00	\$22,922.68	\$11,811.52	\$3,455.52	\$0.00	\$14,302.84	\$52,492.56
CCO / Channel - cleaned out	8.00	\$320.24	\$72.68	\$37.04	\$0.00	\$203.60	\$633.56
RDBH / Roadside ditch - bushhogged	56.00	\$2,241.68	\$1,387.41	\$356.20	\$0.00	\$1,419.28	\$5,404.57
Grand Total	705.00	\$27,052.89	\$13,812.53	\$4,024.88	\$0.00	\$16,797.34	\$61,687.64

Before



During



After

