



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Frazier Landing Road

Activity: Routine/Preventive Maintenance

Duration: 02/15/2022 - 02/23/2022

Narrative Description of Project:

Project improved 50 L.F. of drainage system. Cleaned out 50 L.F. of roadside ditch. Replaced (1) driveway pipe and rip rap for erosion control.

2022-549 / Frazier Landing Road

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.00	\$32.74	\$0.00	\$0.00	\$0.00	\$20.21	\$52.95
DPREIN / Driveway Pipe - Reinstalled	16.00	\$330.40	\$34.48	\$72.96	\$0.00	\$257.32	\$695.16
DPRPL / Driveway Pipe - Replaced	40.00	\$893.84	\$68.96	\$341.36	\$0.00	\$665.68	\$1,969.84
HAUL / Hauling	16.00	\$371.36	\$304.96	\$1,672.39	\$0.00	\$0.00	\$2,348.71
HEQ / Haul equipment	8.00	\$233.04	\$152.48	\$80.50	\$0.00	\$143.84	\$609.86
HMT / Haul Material	8.00	\$185.68	\$152.48	\$74.06	\$0.00	\$0.00	\$412.22
RRI / Rip Rap - Installed	8.00	\$274.88	\$68.96	\$0.00	\$0.00	\$169.68	\$513.52
Grand Total	97.00	\$2,321.94	\$782.32	\$2,241.27	\$0.00	\$1,256.73	\$6,602.26

(Before)



(During)



(After)





Project: Frazier
Landing Road

Activity: Routine/
Preventive
Maintenance














Project #:
2022-549

Township/SW Dist:
Sheldon/5

Completed:
March 2022

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 25 50 100 150 200
Feet

1 inch = 170 feet

Prepared By: BC Stormwater Management Utility

Date Print: 09/23/22

File: C:\project summaries map\Frazier Landing RD_2022-549