



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Murray Avenue

**Activity:** Routine/Preventive Maintenance

**Duration:** 03/10/2021 - 04/15/2021

**Narrative Description of Project:**

This project improved 560 L.F. of drainage system. Cleaned out 560 L.F. of roadside ditch. Cleaned out (1) catch basin and jetted (2) driveway pipes, (2) crossline pipes and 32 L.F. of roadside pipe.

**2021-536/Murray Avenue**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	1.00	\$27.94	\$0.00	\$0.00	\$0.00	\$16.24	\$44.17
CBCO / Catch basin - clean out	16.00	\$361.24	\$170.68	\$70.68	\$0.00	\$161.28	\$763.88
DPJT / Driveway Pipe - Jetted	16.00	\$356.48	\$306.56	\$71.50	\$0.00	\$322.56	\$1,057.10
HAUL / Hauling	4.00	\$105.04	\$76.24	\$56.50	\$0.00	\$0.00	\$237.78
RSDCL / Roadside Ditch - Cleanout	60.00	\$1,218.48	\$232.68	\$128.44	\$0.00	\$396.48	\$1,976.08
UTLOC / Utility locates	5.00	\$192.50	\$8.58	\$15.26	\$0.00	\$96.99	\$313.33
<b>Grand Total</b>	<b>102.00</b>	<b>\$2,261.68</b>	<b>\$794.74</b>	<b>\$342.38</b>	<b>\$0.00</b>	<b>\$993.55</b>	<b>\$4,392.34</b>

**(Before)**



**(During)**



**(After)**



Project: Murray Avenue and Squire Pope Road

Activity: Routine/ Preventive Maintenance

Project #: 2021-536

Township/SW Dist: Hilton Head Island/3

Completed: April 2021



Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 83 feet

Prepared By: BC Stormwater Management Utility  
Date Print:05/03/21

File:C:\project summaries map\Murray Avenue and Squire Pope Road 2021-536