



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Sonya Faye

Activity: Routine/Preventive Maintenance

Duration: 06/08/2021 - 06/21/2021

Narrative Description of Project:

Project improved 573 L.F. of drainage system. Cleaned out 573 L.F. of roadside ditch. Replace (1) driveway pipe. Installed rip rap and hydroseeded for erosion control.

2021-550/Sonya Faye Lane

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	2.00	\$48.01	\$0.00	\$0.00	\$0.00	\$32.47	\$80.48
DPRPL / Driveway Pipe - Replaced	48.00	\$1,030.48	\$166.04	\$784.66	\$0.00	\$352.48	\$2,333.66
HAUL / Hauling	27.00	\$730.56	\$476.50	\$356.49	\$0.00	\$0.00	\$1,563.55
HYDR / Hydroseeding	12.00	\$289.12	\$47.24	\$342.94	\$0.00	\$83.28	\$762.58
RSDCL / Roadside Ditch - Cleanout	40.00	\$884.24	\$195.00	\$87.85	\$0.00	\$0.00	\$1,167.09
UTLOC / Utility locates	1.00	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
Project Sub Totals	130.00	\$3,007.11	\$884.78	\$1,571.95	\$0.00	\$481.46	\$5,945.30

Before



During



After



Project: Sonya Faye Lane

Activity: Routine/
Preventive
Maintenance

Project #:
2021-550














Township/SW Dist:
Port Royal Island/6

Completed:
June 2021



Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 12.5 25 50 75 100
Feet

1 inch = 67 feet

Prepared By: BC Stormwater Management Utility

Date Print: 08/24/21

File: C:\project summaries map\Sonya Faye Lane_2021-550