



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Sugaree Drive

Activity: Routine/Preventive Maintenance

Duration: 09/22/2022 - 12/09/2022

Narrative Description of Project:

Project improved 1,289 L.F. of drainage system. Cleaned out 1,069 L.F. of roadside ditch and jetted (16) driveway pipes, (2) crossline pipes and 220 L.F. of roadside pipe.

2023-533 / Sugaree Drive

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Cost	Total Cost
AUDIT / Audit Project	1.50	\$49.11	\$0.00	\$0.00	\$0.00	\$30.32	\$79.43
DPJT / Driveway Pipe - Jetted	32.00	\$1,006.73	\$682.72	\$280.05	\$0.00	\$621.44	\$2,590.94
DRP / Driveway - Repair	40.00	\$978.51	\$34.80	\$399.66	\$0.00	\$389.52	\$1,802.49
HAUL / Hauling	24.00	\$719.28	\$457.44	\$317.03	\$0.00	\$0.00	\$1,493.75
ONJV / Onsite Job Visit	26.00	\$1,084.72	\$113.10	\$44.24	\$0.00	\$0.00	\$1,242.06
RSDCL / Roadside Ditch - Cleanout	80.00	\$2,066.73	\$555.84	\$167.91	\$0.00	\$1,061.28	\$3,851.76
UTLOC / Utility locates	1.00	\$41.72	\$0.00	\$0.00	\$0.00	\$0.00	\$41.72
Grand Total	204.50	\$5,946.80	\$1,843.90	\$1,208.89	\$0.00	\$2,102.56	\$11,102.14

Before



During



After





Project: Sugaree Drive

Activity: Routine/ Preventive Maintenance

Project #: 2023-533

Township/SW Dist: Bluffton/4

Completed: December 2022

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 330 feet

Prepared By: BC Stormwater Management Utility

Date Print: 02/09/23

File: C:\esproject summaries map\Sugaree Drive_2023-533