



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Wimbee Creek Road

Activity: Routine/Preventive Maintenance

Duration: 01/11/2022 - 02/14/2022

Narrative Description of Project:

Project improved 3,254 L.F. of drainage system. Cleaned out 3,254 L.F. of roadside ditch. Repaired (2) washouts and installed rip rap for erosion control.

2022-535 / Wimbee Creek Road

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Cost	Total Cost
AUDIT / Audit Project	3.00	\$98.22	\$0.00	\$0.00	\$0.00	\$60.63	\$158.85
HAUL / Hauling	84.00	\$2,128.18	\$1,601.04	\$1,644.19	\$0.00	\$534.72	\$5,908.13
RPWO / Repaired Washout	24.00	\$616.00	\$156.44	\$32.20	\$0.00	\$399.36	\$1,204.00
RSDCL / Roadside Ditch - Cleanout	208.00	\$5,001.86	\$1,388.11	\$491.66	\$0.00	\$3,040.22	\$9,921.85
SG / Shoot Grade	24.00	\$616.00	\$156.44	\$70.82	\$0.00	\$399.36	\$1,242.62
UC / Utility Coordination	0.50	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
Grand Total	343.50	\$8,472.62	\$3,302.03	\$2,238.87	\$0.00	\$4,440.91	\$18,454.42

Before



During



After





Project: Wimbee Creek Road
Map #1

Activity: Routine/
Preventive
Maintenance

Project #:
2022-535

Township/SW Dist:
Sheldon/5

Completed:
February 2022

Legend	
Drainage Type	
Access Pipe	[Red dashed line]
Bleeder Pipe	[Purple solid line]
Channel Pipe	[Blue dashed line]
Channel	[Blue solid line]
Stream	[Blue solid line]
Crossline Pipe	[Green dashed line]
Driveway Pipe	[Black dashed line]
Lateral	[Orange solid line]
Lateral Pipe	[Black dashed line]
River	[Blue solid line]
Road Pipe	[Black dashed line]
Roadside	[Green solid line]
Roadside Pipe	[Green dashed line]

0 35 70 140 210 280
Feet

1 inch = 210 feet

Prepared By: BC Stormwater Management Utility

Date Print: 10/11/22

File: C:\project summaries map\Wimbee Creek Road Map 1_2022-535



Project: Wimbee Creek Road
Map #2

Activity: Routine/
Preventive
Maintenance

Project #:
2022-535

Township/SW Dist:
Sheldon/5

Completed:
February 2022

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe

0 185370 740 1,110 1,480
Feet

1 inch = 1,000 feet

Prepared By: BC Stormwater Management Utility

Date Print: 10/11/22

File: C:\project summaries map\Wimbee Creek Road Map 2_2022-535



Project: Wimbee Creek Road
Map #3

Activity: Routine/
Preventive
Maintenance

Project #:
2022-535

Township/SW Dist:
Sheldon/5

Completed:
February 2022

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe

0 35 70 140 210 280
Feet

1 inch = 210 feet

Prepared By: BC Stormwater Management Utility

Date Print: 10/11/22

File: C:\project summaries map\Wimbee Creek Road Map 3_2022-535