



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Ladys Island Airport

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

**Duration:** 8/20/15 - 10/21/15

Project irmpoved 1,380 L.F. of drainage system. Bush hogged 1,145 L.F. of channel. Cleaned out 1,380 L.F. of channel.  
Installed (1) access pipe, rip rap and hydroseeded for erosion control.

2016-530 / Ladys Island Airport	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
APRPL / Access pipe - replaced	24.0	\$560.00	\$79.86	\$301.54	\$0.00	\$346.80	\$1,288.20
AUDIT / Audit Project	1.0	\$23.49	\$0.00	\$0.00	\$0.00	\$13.23	\$36.72
CBH / Channel- bushhogged	60.0	\$1,372.95	\$472.28	\$95.58	\$0.00	\$891.00	\$2,831.81
CCO / Channel - cleaned out	109.0	\$2,446.97	\$621.92	\$126.99	\$0.00	\$1,575.93	\$4,771.81
CLJS / Cleaned up jobsite	3.0	\$92.25	\$10.62	\$1.72	\$0.00	\$54.69	\$159.28
CLPJT / Crossline Pipe - Jetted	6.0	\$137.30	\$26.04	\$29.08	\$0.00	\$89.10	\$281.52
DEBREM / Debris Removal - Jobsite	24.0	\$553.18	\$64.26	\$52.31	\$0.00	\$343.14	\$1,012.89
HAUL / Hauling	93.0	\$2,095.41	\$743.07	\$549.54	\$0.00	\$1,361.56	\$4,749.58
HYDR / Hydroseeding	14.0	\$296.66	\$49.66	\$239.74	\$0.00	\$186.69	\$772.75
LM / Loading Materials	46.0	\$1,026.92	\$100.24	\$62.99	\$0.00	\$645.96	\$1,836.11
LP / Locate Pipe	3.8	\$85.35	\$17.36	\$12.67	\$0.00	\$55.28	\$170.67
ONJV / Onsite Job Visit	44.0	\$1,493.01	\$150.77	\$63.64	\$0.00	\$1,011.68	\$2,719.09
PP / Project Preparation	15.0	\$340.20	\$17.70	\$8.60	\$0.00	\$219.75	\$586.25
SG / Shoot Grade	22.0	\$522.93	\$42.48	\$22.63	\$0.00	\$332.04	\$920.08
TC / Traffic Control - Jobsite	27.5	\$633.27	\$70.04	\$33.14	\$0.00	\$411.77	\$1,148.22
<b>2016-530 / Ladys Island Airport Sub Total</b>	<b>492.3</b>	<b>#####</b>	<b>\$2,466.30</b>	<b>\$1,600.16</b>	<b>\$0.00</b>	<b>\$7,538.62</b>	<b>\$23,284.96</b>
 <b>Grand Total</b>	<b>492.3</b>	<b>\$11,679.88</b>	<b>\$2,466.30</b>	<b>\$1,600.16</b>	<b>\$0.00</b>	<b>\$7,538.62</b>	<b>\$23,284.96</b>

Before



During



After





Project: Ladys Island Airport

Activity: Routine/ Preventive Maintenance

Project #: 2016-530

Township/SW Dist: Ladys Island/1

Completed: October 2015

### Legend

#### Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 75 150 300 450 600 Feet

1 inch = 320 feet

Prepared By: BC Stormwater Management Utility

Date Print: 04/14/16

File: C:\project summaries map\Ladys Island Airport\_2016-530