



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Ernest Drive

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

Duration: 5/10/16 - 5/26/16

Project improved 585 L.F. of drainage system. Cleaned out 585 L.F. of roadside ditch. Installed (2) driveway pipes, rip rap and hydroseeded for erosion control.

2014-580 / Ernest Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
DPINS / Driveway Pipe - Installed	30.0	\$641.00	\$194.44	\$750.32	\$0.00	\$411.00	\$1,996.76
DWASPH / Driveway - Asphalt	63.0	\$1,341.50	\$179.74	\$60.23	\$0.00	\$856.05	\$2,437.51
HAUL / Hauling	46.0	\$1,024.42	\$367.54	\$1,988.14	\$0.00	\$663.32	\$4,043.42
ONJV / Onsite Job Visit	13.0	\$444.34	\$46.02	\$28.96	\$0.00	\$318.11	\$837.43
RRI / Rip Rap - Installed	21.0	\$448.70	\$37.22	\$323.02	\$0.00	\$287.70	\$1,096.64
RSDCL / Roadside Ditch - Cleanout	30.0	\$641.00	\$231.00	\$48.76	\$0.00	\$411.00	\$1,331.76
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
<b>2014-580 / Ernest Drive Sub Total</b>	<b>204.0</b>	<b>\$4,565.06</b>	<b>\$1,055.96</b>	<b>\$3,199.42</b>	<b>\$0.00</b>	<b>\$2,960.41</b>	<b>\$11,780.85</b>
 <b>Grand Total</b>	 <b>204.0</b>	 <b>\$4,565.06</b>	 <b>\$1,055.96</b>	 <b>\$3,199.42</b>	 <b>\$0.00</b>	 <b>\$2,960.41</b>	 <b>\$11,780.85</b>

Before



During



After







Project: Ernest Drive

Activity: Routine/  
Preventive  
Maintenance














Project #:  
2014-580

Township/SW Dist:  
St. Helena Island/8

Completed:  
May 2016

### Legend

#### Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 62.5125 250 375 500  
Feet

1 inch = 260 feet

Prepared By: BC Stormwater Management Utility  
Date Print: 09/01/2016  
File: C:\project summaries map\Ernest Drive\_2014-580