



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Brickyard Hills Drive

Activity: Routine/Preventive Maintenance

Duration: 01/08/2024 - 02/01/2024

Narrative Description of Project:

Project improved 692 L.F. of drainage system. Cleaned out 692 L.F. of roadside ditch and jetted (10) driveway pipes. Hydroseeded for erosion control.

2024-541 / Brickyard Hills Drive

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Total Cost
AUDIT / Audit Project	3.00	\$107.85	\$0.00	\$0.00	\$0.00	\$107.85
DPJT / Driveway Pipe - Jetted	10.00	\$391.10	\$777.90	\$35.00	\$0.00	\$1,204.00
HAUL / Hauling	64.00	\$2,246.72	\$5,029.76	\$0.00	\$0.00	\$7,276.48
HYDR / Hydroseeding	36.00	\$1,088.72	\$254.29	\$512.40	\$0.00	\$1,855.41
ONJV / Onsite Job Visit	32.00	\$1,684.80	\$376.00	\$0.00	\$0.00	\$2,060.80
RB / Remove blockage from flowline	52.00	\$1,799.16	\$492.67	\$0.00	\$0.00	\$2,291.83
RSDCL / Roadside Ditch - Cleanout	64.00	\$2,192.00	\$608.01	\$0.00	\$0.00	\$2,800.01
UTLOC / Utility locates	1.00	\$34.88	\$0.00	\$0.00	\$0.00	\$34.88
Grand Total	262.00	\$9,545.24	\$7,538.63	\$547.40	\$0.00	\$17,631.27

(Before)



(During)



(After)





Project: Brickyard Hills Drive

Activity: Routine/ Preventive Maintenance














Project #: 2024-541

Township/SW Dist: Lady's Island/7

Completed: February 2024

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe



1 inch = 130 feet

Prepared By: BC Stormwater Management Utility

Date Print: 02/20/2024

File: C:\project summaries map\Brickyard Hills Drive_2024-541