

Project Summary: Brilliant Lane

## Narrative Description of Project:

Activity: Routine/Preventive Maintenance Duration: 08/14/2022 - 01/19/2023

Project improved 2,552 L.F. of drainage system. Cleaned out 545 L.F. of channel ditch, 1,126 L.F. roadside ditch and 881 L.F. valley drain. Jetted (11) driveway pipes, (2) crossline pipe and (1) access pipe.


2023-502 / Brilliant Lane	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Cost	Cost
AUDIT / Audit Project	1.00	\$32.74	\$0.00	\$0.00	\$0.00	\$20.21	\$52.95
CCO / Channel - cleaned out	24.00	\$654.72	\$85.62	\$68.19	\$0.00	\$296.88	\$1,105.41
DPJT / Driveway Pipe - Jetted	22.00	\$692.13	\$434.57	\$209.71	\$0.00	\$427.24	\$1,763.65
HAUL / Hauling	24.00	\$792.37	\$457.44	\$151.57	\$0.00	\$341.12	\$1,742.50
RSDCL / Roadside Ditch - Cleanout	24.00	\$758.01	\$142.15	\$124.14	\$0.00	\$467.92	\$1,492.22
UTLOC / Utility locates	2.50	\$107.62	\$0.00	\$0.00	\$0.00	\$53.56	\$161.18
Grand Total	97.50	\$3,037.60	\$1,119.78	\$553.61	\$0.00	\$1,606.93	\$6,317.92

Before



After





0 50 100 200 300 400 Feet

1 inch = 210 feet

Prepared By: BC Stormwater Management Utility Date Print:03/06/23 File:C:\esproject summaries map/Brilliant Lane Map#1\_2023-502




**Project:Brilliant** Lane Map#2

Activity: Routine/ Preventive Maintenance

Project #: 2023-502

Township/SW Dist: Port Royal/Island/6,9

Completed: January 2023



400 Feet 200 300 0 50 100

1 inch = 210 feet

Prepared By: BC Stormwater Management Utility Date Print:03/06/23 File:C:\esproject summaries map/Brilliant Lane Map#2\_2023-502